## Reply: CT ratios are correctly written in detail and CTs are installed outside the box and not demanded with control station.

For item # 6 & 7

Query: Current loading is not mentioned in detail such as 75A or 500A. Reply: These are control stations having current loading 6 Amperes.